



Recent Highlights

- Approx. 92% of project trades tendered and awarded; 3% in active tender and negotiation; 5% to be tendered.
- Second floor structural slab scheduled for May.
- As with many construction projects in the region, we are also facing some delays. Please see our updated timeline below.

Budget

Capital Investment:

\$22,500,000

Does not include soft costs such as taxes, contingency, & consulting fees.



Projected Timeline

June 2022
We broke ground!

July 2023
Concrete structure complete

Dec. 2023
Final painting, flooring and finishes

Spring 2024
Turn over to RMHC Atlantic

June 2023
Exterior wall construction begins

Oct. 2023
Exterior wall complete

Jan. 2023
Testing and commissioning

22%

towards the completion of the NEW Ronald McDonald House