

Construction Progress Report *December 2022*

Recent Highlights

- Tendered the project & selected *rcs construction*.
- 80% of project trades tendered.
- Realized \$2.5 million in savings through value. engineering, retendering elements of project, and securing in-kind support from suppliers.
- · Began pouring concrete in September.

Budget

Capital Investment: \$22,500,000

Does not include soft costs such as taxes, contingency, & consulting fees.

Completed to-date: \$830,306







Projected Timeline

June 2022 We broke ground! May 2023
Concrete structure
complete

Sept. 2023
Final painting, flooring
and finishes

Dec. 2023
Turn over to
RMHC Atlantic

10%

towards the completion of the NEW Ronald McDonald House

March 2023
Exterior wall
construction begins

July 2023
Exterior wall
complete

Oct. 2023
Testing and commissioning