



Recent Highlights

- Approx. 92% of project trades tendered and awarded; 3% in active tender and negotiation; 5% to be tendered.
- First structural slab poured in early March.
- Underground mechanical and electrical services continue

Budget

Capital Investment:

\$22,500,000

Does not include soft costs such as taxes, contingency, & consulting fees.



Projected Timeline

June 2022
We broke ground!

May 2023
Concrete structure complete

Sept. 2023
Final painting, flooring and finishes

Jan. 2024
Turn over to RMHC Atlantic

March 2023
Exterior wall construction begins

July 2023
Exterior wall complete

Oct. 2023
Testing and commissioning

22%

towards the completion of the NEW Ronald McDonald House