



Ronald McDonald
House Charities®
Atlantic

Construction Progress Report

July 2023

Recent Highlights

- Approx. 96% of project trades tendered and awarded; 4% yet to be tendered.
- Second floor structural slab completed.
- As with many construction projects in the region, we are also facing some delays. Please see our updated timeline below.

Budget

Capital Investment:

\$22,500,000

Does not include soft costs such as taxes, contingency, & consulting fees.



Projected Timeline

June 2022
We broke ground!

Nov. 2023
Concrete structure complete

Feb. 2024
Final painting, flooring and finishes

Spring 2024
Turn over to RMHC Atlantic

July 2023
2nd floor structure complete

Dec. 2023
Exterior wall complete

Mar. 2024
Testing and commissioning

29%

towards the completion of the
NEW Ronald McDonald House