



Recent Highlights

- Final Stages of construction
- Working toward January 31st turnover to RMHC Atlantic
- Solar Panels installed on rooftops

Budget

Capital Investment:

\$22,500,000

Does not include soft costs such as taxes, contingency, & consulting fees.



Projected Timeline

June 2022
We broke ground!

Nov. 2023
Concrete structure complete

Oct. 2024
Painting, flooring and finishes

Winter 2025
Turn over to RMHC Atlantic

July 2023
2nd floor structure complete

Dec. 2023
Exterior wall complete

Dec. 2024
Testing and commissioning

97%

towards the completion of the NEW Ronald McDonald House