



### Recent Highlights

- Approx. 99% of project trades tendered and awarded; Less than 1% yet to be tendered.
- Concrete structure is completed.
- As with many construction projects in the region, we are also facing some delays. Please see our updated timeline below.

### Budget

Capital Investment:

# \$22,500,000

*Does not include soft costs such as taxes, contingency, & consulting fees.*



### Projected Timeline

*June 2022*  
We broke ground!

*Nov. 2023*  
Concrete structure complete

*Sept. 2024*  
Painting, flooring and finishes

*Fall 2024*  
Turn over to RMHC Atlantic

*July 2023*  
2nd floor structure complete

*Dec. 2023*  
Exterior wall complete

*Oct. 2024*  
Testing and commissioning

# 85%

towards the completion of the NEW Ronald McDonald House